



USE OUR PAPER, WE PLANT MORE TREES.

FPIC Implementation Pilot

Last Updated: July 11, 2016

NO	CONFLICT DESCRIPTION	PROGRESS	STATUS
1	In District Sungai Serdang, PT BMH, South Sumatra	<p>JULY 2013: The company has formed a team to carry out the work. The team has conducted a study to help them understand the situation within and around this district.</p> <p>NOVEMBER 2013: TFT conducted internal training on FPIC at PT. BMH, PT. SBA, PT. BAP and OKI Mill.</p> <p>APRIL 2014: BMH composed a desktop study. Socialisation will be conducted after completion of HCV and HCS assessment.</p> <p>AUGUST 2014: All activity were postponed due to organisational / personnel changes within PT. BMH. FPIC implementation has been rescheduled to start in early October.</p> <p>NOVEMBER 2014: This district is no longer a pilot site for FPIC implementation as the management of PT BMH is now not planning to develop this district in 2015.</p> <p>DECEMBER 2014: This district is no longer a pilot site for FPIC implementation as the management of PT BMH is now not planning to develop this district in 2015.</p> <p>JANUARY 2015: An FPIC team has been developed to start initial communication with villagers.</p> <p>FEBRUARY 2015: Intensive initial communication with the communities has been organized intensively with informal leaders of 3 villages (Ulah kedondong, Jeruju Darat and Balam)</p> <p>MARCH 2015: Start the process of identification of tenurial system in 8 villages impacted by BMH's operational plan.</p> <p>APRIL 2015: APP & SMF together with TFT joined in land tenurial training.</p> <p>MAY 2015: TFT and BMH discussed the ToR for tenurial study and technical plan. The implementation team was trained based on General Guideline of Local Tenurial System Study.</p> <p>AUGUST - NOVEMBER 2015:</p> <ul style="list-style-type: none"> • Workplan is set up to conduct FPIC of RKT 2016 (incl carry over of RKT 2015). • ToR of implementation trial for land tenure study is ready to be tested <p>JANUARY - APRIL 2016:</p> <ul style="list-style-type: none"> • The pilot in BMH is diverted to SBA (to Sungai Riding). The timeline for pilot implementation in SBA will be finalized in May. 	On-going.
2	In District Sungai Menang, PT BMH, South Sumatra	<p>JULY 2013: The company has formed a team to carry out the work. The team has conducted a study to help them understand the situation within and around this district.</p>	On-going.

NO	CONFLICT DESCRIPTION	PROGRESS	STATUS
		<p>NOVEMBER 2013: TFT conducted internal training on FPIC at PT. BMH, PT. SBA, PT. BAP and OKI Mill.</p> <p>JANUARY 2014 : BMH composed a desktop study and material for presentation with assistance from TFT.</p> <p>MARCH 2014: Socialisation conducted in Village Sei Ceper, Village Karang Sia and Village Sungai Menang</p> <p>APRIL 2014: BMH are systematically documenting the socialisation result in 3 villages.</p> <p>AUGUST 2014: Conflict between two villages (Sungai Ceper and Gajah Mati) led to the FPIC process being delayed. By the end of August, the field situation had improved and this activity has been rescheduled to start at the end of September.</p> <p>NOVEMBER 2014: Due to organisational changes within BMH, no FPIC-related activity could be carried out since the last update. BMH have now completed their restructure and, with TFT's support, will resume the desktop social impact assessment and land tenure study.</p> <p>DECEMBER 2014: Due to organisational changes within BMH, no FPIC-related activity could be carried out since the last update. BMH have now completed their restructure and, with TFT's support, will resume the desktop social impact assessment and land tenure study.</p> <p>JANUARY 2015: An FPIC team has been developed to start initial communication with villagers.</p> <p>FEBRUARY 2015: Intensive initial communication with the communities has been organized intensively with informal leaders of 3 villages (Sungai Menang, Karangsia and Ceper)</p> <p>MARCH 2015: Start the process of identification of tenurial system in 8 villages impacted by BMH's operational plan.</p> <p>APRIL 2015: APP & SMF together with TFT joined in land tenurial training.</p> <p>MAY 2015: TFT and BMH discussed the ToR for tenurial study and technical plan. The implementation team was trained based on General Guideline of Local Tenurial System Study.</p> <p>AUGUST - NOVEMBER 2015: The development of ToR for implementation of land tenure study is completed. The team has also provided FPIC training for BMH team.</p> <p>JANUARY - APRIL 2016:</p> <ul style="list-style-type: none"> • The pilot in BMH is diverted to SBA (to Sungai Riding). The timeline for pilot implementation in SBA will be finalized in May. 	
3	In APP Mill in Ogan Komering Ilir, South Sumatra	JULY - SEPTEMBER 2013: initial discussion has been taking place between APP and TFT as part of preparation for carrying out FPIC in the area.	On-going.

NO	CONFLICT DESCRIPTION	PROGRESS	STATUS
		<p>OCTOBER 2013: TFT conducted a study and document verification in relation to land acquisition for the APP mill development in OKI. In total, 27 documents were verified. TFT joined and took part in social economic data collection for Environmental Impact Assessments (AMDAL) in 5 districts impacted by OKI mill's planned opening. TFT conducted internal training on FPIC at PT. BMH, PT. SBA, PT. BAP - future suppliers to the new OKI Mill. TFT has completed an initial data analysis to map all communities likely to be impacted by the new mill development.</p>	
		<p>DECEMBER 2013: Following results from the initial data mapping, the implementation of FPIC at the OKI mill development will be held in 11 villages, beginning in January 2014.</p>	
		<p>JANUARY 2014: TFT and APP conducted regular internal meetings to ensure the material presentation for socialisation is in line with the FPIC SOP.</p>	
		<p>MARCH 2014: Socialisation conducted in eight villages (Village Bukit Batu, Village, Simpang Heran, Village, Negeri Sakti, Village Pangkalan Sakti, Village Rantau Karya, Village Rengas Abang, Village Jadimulya and Village Kuala Sugihan).</p>	
		<p>MAY 2014: TFT composed a complete report of the socialisation process and land tenure study in eight villages.</p>	
		<p>AUGUST 2014: The FPIC process was completed in all 8 villages and written consent to the mill development was obtained from their representatives. TFT is finalising an FPIC report for OKI which explains the process followed, details of the mill's impact and the implications of the consent that has now been granted.</p>	
		<p>NOVEMBER 2014: The completion of the FPIC report for OKI was paused in order to respond to a report being finalised by WBH, who had engaged with the impacted communities themselves in the course of an independent review. Meanwhile, field verification of a new land claim in Bukit Batu village began. The claim by 8 villagers from Sungai Rasau is currently being assessed by the OKI and TFT teams.</p>	
		<p>DECEMBER 2014: Complete papers as the response of FPIC OKI Mill Monitoring report submitted by WBH (and other NGOs). Meanwhile, field verification of a new land claim 8 villagers from Sungai Rasau Hamlet in Bukit Batu village has been postponed due to the difficulties in the community group.</p>	
		<p>JANUARY 2015: The field verification of a new land claim 8 villagers from Sungai Rasau Hamlet in Bukit Batu village has been postponed due to the difficulties in the community group.</p>	
		<p>FEBRUARY 2015: The field verification of a new land claim 8 villagers from Sungai Rasau Hamlet in Bukit Batu village has been postponed due to the difficulties in the community group.</p>	
		<p>MARCH 2015: Socialisation at Dusun Sungai Rasau postponed due to legal case involving a land claim.</p>	
		<p>APRIL 2015: Socialisation to proceed without Dusun Sungai Rasau.</p>	

NO	CONFLICT DESCRIPTION	PROGRESS	STATUS
		<p>MAY - AUGUST 2015:</p> <ul style="list-style-type: none"> • In May 2015, the FPIC report for all villages exclude Sungai Rasau village has been completed. But the report does not discuss land tenure study. • Therefore there will be land tenure study to equip the FPIC report which will be reviewed by TFT. <p>SEPTEMBER - NOVEMBER 2015:</p> <ul style="list-style-type: none"> • The FPIC with land tenure study report has been completed and sent to TFT. • Action plan of FPIC related with conflict resolution and community development program around the concession will involve 3 companies: KEN, BAP and OKI mills. <p>JANUARY - APRIL 2016:</p> <ul style="list-style-type: none"> • Tenorial study completed and to be included in FPIC report. • Further discussion, we found the construction of jetty give impact to the fishers. We're planning to conduct FPIC on surrounding jetty location in May 2016. 	